



5520 Lacy Road
 Fitchburg, WI 53711
 (608) 270-4260
www.fitchburgwi.gov



7669 County Hwy Pd
 Verona, WI 53593
 (608) 845-7187
town.verona.wi.us

April 2, 2025

RE: Fitchrona Road Reconstruction Project

This letter is to inform you of a delay to the schedule of the Fitchrona Road Reconstruction project. We understand that this may cause inconvenience, and we want to provide you with a clear timeline going forward.

Prior to designing this project, sanitary sewer routing was coordinated with the Fitchburg Minerals development to the south. Unfortunately, the previous routing for sanitary sewer will no longer work. We are working to develop a new route for sanitary sewer, which may involve installing new sanitary sewer pipe under Fitchrona Road. This has not been finalized. In order to avoid costly rework, the City has chosen to delay the project until a final decision has been made regarding sanitary sewer.

Updated Timeline

- The original timeline was to begin construction in Spring 2025 and complete work in Fall 2025.
- The new timeline is to begin construction in Winter 2025 or Spring 2026 and complete work in Fall 2026.

Ongoing Work

- Property appraisals and acquisition will continue throughout 2025.
- Coordination with the Fitchburg Minerals development.

The latest project information and project plans can be viewed at:

<https://www.fitchburgwi.gov/2874/Fitchrona-Rd-Reconstruction>

Sincerely,

Ross Kahler
 Senior Transportation Engineer
 City of Fitchburg, WI
 (608) 270-4266
ross.kahler@fitchburgwi.gov

and

W. Christopher Barnes, P.E.
 Public Works Director
 Town of Verona, WI
 (608) 807-4471
cbarnes@town.verona.wi.us